GOVERNMENT OF ANDHRA PRADESH <u>ABSTRACT</u>

PMGSY- Phase IX - Adilabad District Package No. APIX 01 LB 06- "Construction of Bridge @ 0/050km on R/f PWD road to Jeedipally in Adilabad District"- Granting Extension of Agreement Time from 18-4-2012 to 31-1-2013 for a period of 321days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1300 Dated: 12- 07-2012.

Read the following:-

1) G.O.Rt.No.330, PR&RD(Progs.II) Dept,dt.17.09.2010.

2) From the ENC(PR), PMGSY, Hyd, Lr.No.W15/DEE.IV/ PMGSY /Ph.IX/ADB/EOAT/2011-12, Dt.27-4-2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2nd read above, Government after careful examination of the proposal, hereby grant Extension of Agreement Time from 18-4-2012 to 31-1-2013 for a period of 321days without penalty in respect of work "Construction of Bridge @ 0/050km on R/f PWD road to Jeedipally in Adilabad District" under PMGSY Phase IX package No. APIX 01 LB 06, as the delay is not attributed to the Contractor, the delay is due to rainy season from 7/2011 to 12/2011 and the work cannot be done during this rainy season as the bridge is a major bridge consisting of 9 vents of 10mts span.

- 2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.
- 3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad. The Superintending Engineer, (PR), Adilabad District.

Copy to:

The PS to Hon'ble Min.(PR&RWS). Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER